

**Ministry of oil**  
**Administrative office**  
**No: F7/157/1375**  
**Date: 24/3/2010**

**The position of available metering equipment**  
**of ministries' companies until the end of feb.2010**

The company	No. of metering equipment (cumulative)			Observations and reasons of deficit
	planned	actual	deficit	
South oil	14	14	—	(12) timer in Khor-alamia port, one timer on strategic line and Basra refinery pipeline processing
Missan oil	12	12	—	—
North oil	—	—	—	Materials of metering equipment under procurement and start installation during third season of the year
North refineries	202	185	17-	Cancellation of some measurement points, due to integration of some sites
Middle refineries	68	68	—	—
South refineries	—	—	—	Materials of metering equipment under procurement and start installation before the end of first season of the year
North gas	27	27	—	—
South gas	3	3	—	—
Distribution of petroleum products	697	695	2-	Delay in signing equipment contract
Pipelines	359	351	—	Difference is achieved during March 2010
Gas filling	5	1	4-	Late arrival of materials

**Dr.Hussain Al-Shahristani**  
**Minter of oil**